



---

<b>To</b> Shaun Koopman, Protective Services Co-Ordinator	<b>From</b> Alex Bates, Civil Engineering Technologist
<b>Company</b> Strathcona Regional District	<b>McElhanney Branch</b> 2221 – Campbell River
<b>Re</b> Progress Report – Glenmore Road Dike Upgrades	<b>Date</b> 2019-07-15
	<b>File Number</b> 2221-49230-00

---

This Progress Report has been prepared to provide an update on the status of the Glenmore Road Dike Upgrades. The scope of work for this project, which is expected to be completed in the Fall of 2019, includes test pits, vegetation maintenance, rebuilding the sections of the dike and replacing the flood box.

### Completed Works

As of July 12, 2019, the following works have been completed:

- Test Pits – completed June 8, 2019.
- Vegetation Maintenance – completed from Sta. 0+000 to Sta. 0+350 (northwest and west sections of the dike) as of July 12, 2019. This equates to roughly 70% completion.
- Rebuilding Sections of the Dike – installation of clay plug completed from Sta. 0+000 to Sta. 0+040 (northwest section of the dike) as of July 12, 2019. This equates to roughly 25% completion.

### Short-Term Work Plan

As of July 12, 2019, the following works have been planned:

- Vegetation Maintenance – planned from Sta. 0+615 to Sta. 0+500 (east section of the dike).
- Rebuilding Sections of the Dike – Installation of clay plug planned from Sta. 0+040 to Sta. 0+150 (northwest and west sections of the dike). Full Dike Rebuild from Station 0+135 to Sta. 0+150.

If you have any questions regarding the works outlined in this Progress Report, please contact the undersigned.

Alex Bates, Civil Engineering Technologist